



www.oxmaint.com

VFD Maintenance Checklist

No	Inspection Item	Status	Remarks
1	Inspect for any physical damage or dust accumulation	OK / PASS	
2	Ensure all VFD covers are securely fastened	OK / PASS	
3	Check cooling fans for proper operation	OK / PASS	
4	Inspect heat sinks for dust buildup	OK / PASS	
5	Measure air outlet temperature (°C)	OK / PASS	
6	Verify all input/output terminals are tight	OK / PASS	
7	Check terminal lugs for discoloration or burn marks	OK / PASS	
8	Confirm drive settings match motor specs	OK / PASS	
9	Review ramp-up/down parameters	OK / PASS	
10	Inspect VFD grounding continuity	OK / PASS	

Inspector Signature: _____

Barcode: |||||