Condensate Pump Float Switch Inspection Checklist

No	Inspection Item	Status	Remark
1	Inspect float switch for visible damage or wear	OK	
2	Test float switch for smooth movement	OK	
3	Verify float switch activation point	OK	
4	Test float switch for proper deactivation	OK	
5	Check electrical connections for corrosion or wear	OK	
6	Verify voltage supply to the float switch	OK	
7	Test float switch continuity with a multimeter	OK	
8	Check pump operation when float switch is activated	OK	
9	Verify backup float switch (if applicable)	OK	
10	Inspect pump discharge line for proper water flow	OK	

Technician Signature: _____

Barcode: [ ]